TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to road and drains at Chikkasandra Village in ward No.12, Shettyhalli Sub Division.	
2	Estimate Cost	Rs. 25.00 Lakhs	
3	Job Code	012-17-000039	
4	A/S No	EE/DD/AS/25/2017-18 dated: 21.07.2017	
5	T/S No	BBMP/CE/DZ/TS/93/2017-18 Dated: 21.07.2017	
6	Work order/Agreement No	BBMP/EE/DD/WO/160/17-18 dated: 22.07.2017	
7	Tender Premium		
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress		
10	Progress Achieve till date		
11	Reasons for delay	Dealy due to BWSSB Cauvery water supply pipe line work	
12	Time extension requested	462 days	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation	Time extension may be grant with out penalty.	
15	Chief Engineer recommendation	Recommended to EE for BOT & accepted	
16	Time extension granted		
17	Conditions imposed if any		

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057